EXTENSION OF TIME PROPOSAL

1	Name of Work	Additional Development works to parks and providing children playing and open GYM Equipments at Lal Bahadur Shastry layout in kempegowda ward no-01
2	Amount of Work Portion	Rs 147.00 lakhs
3	Estimated Cost	Rs 150.00 lakhs
4	Name of Contractor	Sri P Dhamodara Raju
5	Agreement No	EE(YNK.D)E-PMT- 08 /W.O/07 /2021-22 Dt : 17-4-2021
6	No and date under which work order issued	EE(YNK.D)E-PMT- 08 /W.O/07 /2021-22 Dt : 17-4-2021
7	Time limit originally fixed for completion	120 days
8	Date of application by the contractor for granting extension of time	18-08-2021
9	Date of receipt of application in the sub division office	18-08-2021
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Fixed childrens playing Equipments
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	224 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	224 days

19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the daily rate of penalty proposed	COVID-19 ನ ತೊಂದರೆಯಿಂದ ಕಾರ್ಮಿಕರು ಬರದೇ ಇರುವುದರಿಂದ ಕೆಲಸಕ್ಕೆ ತೊಂದರೆಯಾಗಿದೆ
22	Remarks of the EE with the daily rate of penalty proposed	ದಂಡದ ದರ 100/- ನಂತೆ ಕಾರ್ಯ ಆದೇಶ ಅವಧಿಯ ಪ್ರಮಾಣೀಕರಿಸಲಾಗಿದೆ.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ